EXTENSION OF TIME PROPOSAL

1	Name of work	Drilling of Borewell providing & Installing Pump motor & other accessories in Ward No.10 Dodda bommasandra
2	Amount of Work Portion	2476419/-
3	Estimated Cost	30.00 Lakhs
4	Name of contractor	B. Chandrashekar
5	Agreement No.	26/23.6.20
6	No. and date under which work order issued	26/23.6.20.
7	Time limit originally fixed for completion	60 days.
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	57 Days.
15	Date of recommending time limit applied for 23.8.20 19.10.20.	29.08.20 to 19.10.20.
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	29.08 19.10.20
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed EOT may be Approved without penality.	Due to Rainy Season & also covid-19 Corona Work Delay. Hence EOT may be Approved
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommended dates.

Sweetha .N.K
Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanapura Division
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ